



Product Name: MiniDP to MiniDP male to male 3 meter Cable

SKU: 102116

Specifications:

Headers:	MiniDP male to MiniDP male
Length:	3m 10fts
MiniDP Connector Type:	19P
Shield:	Aluminum Foil, Ground Wire, Al-Mg Rayon Mesh


eRe Electronic CO., LTD.

出貨檢驗報告表

Inspection Report

NO:

eRe20201023

產品編號 P/N:	YR-MIDP-34	產品名稱 ITEM.	MDP TO MDP 3M			檢驗日期 Inspect date	2020.10.23					
出貨數量 Total Q'ty	300PCS	檢驗依據 Inspect by	A Q L	CR	MA	MI	產品批次 Lots	NO.;1				
檢驗數量 Inspection Q'ty	50PCS	MIL-STD-105E		0	0.45	0.60	客戶編號 Customer NO.	HQB105				
檢驗項目 ITEM	檢驗內容 Content	品質狀況 Quality Statu	檢驗項目 ITEM	檢驗內容 Content					品質狀況 Quality statu			
外觀 Appearance	線材cable	線材規格: UL20276 (30AWG*1P+D+AL+PET)*5+30AWG*5C+AL+D+B	OK	尺寸 Dimension	標示尺寸 STD dimension	實測尺寸 Fact dimension					OK	
		線材印字是否正確,清晰,有無臟污,異色 Printing right,clear,no contamination,color difference.	OK		3000±40 mm	3015	3022	3021	3018	3025		
	塑膠plastic	有無破損,毛邊,射料不足. No break,unedged,leak glue.	NO		3000±40 mm	3016	3020	3023	3019	3017		OK
		MARK 是否清晰,有無異色. Mark clear,no color difference.	OK		8.2±0.2 mm	8.18	8.16	8.2	8.15	8.21		OK
	端子terminal	是否變形,混料 Deforming,mix material	NO		內包裝 Inner parking	PE 袋封口完整性,密合性. PE bag envelop entirely.						OK
		有無高低不平. Not cobbly	NO			包裝方式及數量是否正確. Parking method and quantity is right.						OK
		電鍍規格是否符合要求 Plating SPEC.not comply require.	OK	有無混裝. No mix material.					NO			
		有無氧化,電鍍不良. No oxide,plating NG.	NO	料號標示. Outer identifying is right.								
	螺絲screw	螺絲有無破裂,氧化,生銹. Screw no break,oxide,rust.		外包裝 out parking	零數箱有無充實 Odd carton shall full fill.					OK		
		有無鎖緊. If lock well.			正唛front mark 							
	成型shaping	有無射料不足,溢膠,毛邊. No leak glue,spillover glue.unedged.	NO	C/NO : MADE IN CHINA								
		是否有異色,臟污. No color difference,contamination.	NO	側唛 flank mark								
組合 assemble	零件組合是否配套 Components suit well.		ITEM: MDP TO MDP 3M									
	組裝有無縫隙,到位. No gap,assemble to the end.		Q'TY: 75 PCS									
	組合方向是否正確. Direction is OK.		N.W: 8.2 KG									
功能 function	絕緣阻抗. Isolation resistance.	OK	G.W: 9.2 KG									
	導通測試(開路,短路,錯線). Contact test(open,short,miss wire).	OK										
	粘錫性. Solderability.	OK										
	公母互配性 Mat with male,female.	OK										

檢驗判定 Judgment: 允收 accept 拒收 reject

核准 approval:周生2020/10/23

主管 supervisor:李恒

檢驗員 inspector:黃慧

(表格編號: 104006, 版本: 發行版)